

Pkg No	Contract Name	Forecasted RFP Issue Date	Award Date	Awarded to	Contact
5.1110	Steam Turbine and Generator		1/31/2024	Energy Inc Orlando, FL, US	Shawn Thompson (407)-242-3934 shawn.l.thompson@siemens-energy.com
5.1120	Gas Turbine and Generator		1/31/2024	Siemens Energy Inc Orlando, FL,	Shawn Thompson (407)-242-3934 shawn.l.thompson@siemens-energy.com
5.1215	Heat Recovery Steam Generator		2/9/2024	Nooter Eriksen Inc Fenton, MO,	Joe Killebrew (636)-651-1344 jbkillebrew@ne.com
5.2230	Air Cooled Condenser		3/19/2024	Evapco Dry Cooling, Inc. Bridgewater, NJ, CA	Steve Burrows (908)-895-3242 steve.burrows@evapcodc.com
5.5310	Major Electrical Equipment	1/8/2024			
5.5240	Diesel Generator	1/26/2024			
5.8210	Piling	2/8/2024			
5.8110	Site Preparation	2/8/2024			
5.4210	Turbine Cranes	2/9/2024			
5.3220	Water Treatment Equipment	2/26/2024			
5.8430	Construction Power (Erection)	3/5/2024			
5.5220	Isolated Phase Bus Duct	3/6/2024			
5.9110	Site Security	3/8/2024			
5.9130	Site Medical	3/8/2024			
5.8220	Power Block Foundations & U/G	3/13/2024			
5.8221	BOP Foundations	3/13/2024			
5.2981	Shop Erected Tanks	3/19/2024			
5.8530	Pre-Engineered Buildings (F&E)	4/1/2024			
5.C208	Substation Steel	4/1/2024			
5.9021	Site Services	4/15/2024			
5.4220	Miscellaneous Hoists	5/14/2024			
5.5510	Large Power Cable	5/15/2024			
5.2980	Shop Fabricated Tanks	5/16/2024			
5.4520	Structural Steel	5/30/2024			
5.4410	HVAC Equipment	6/3/2024			
5.2510	General Service Butterfly Valves	7/11/2024			
5.2530	General Service Control Valves	7/11/2024			
5.2520	High Pressure Manual and Actuated Valves	7/19/2024			
5.2531	Severe Service Control Valves	7/19/2024			
5.2521	Low Pressure Manual and Actuated Valves	7/25/2024			
5.2540	General Service Ball Valves	7/25/2024			
5.6240	Pressure Instruments	7/25/2024			
5.6250	Temperature Instruments	7/25/2024			
5.8340	HVAC Install	7/26/2024			

5.8360	Fire Protection / Detection (F&E)	7/26/2024			
5.8240	Powerhouse Steel Erection	7/30/2024			
5.8245	Powerhouse Siding / Roofing	7/30/2024			
5.6220	Flow Elements	7/31/2024			
5.6210	Transmitters	8/8/2024			
5.8515	Air Cooled Condenser (Erection)	9/3/2024			
5.8420	Lightning Protection (F&E)	9/9/2024			
5.8335	Scaffolding	10/1/2024			
5.5515	Low Voltage, Instrument, and Controls Cable	10/15/2024			
5.8320	Mechanical Construction - HRSG & Main Pipe Rack	10/16/2024			
5.8315	Heavy Haul & Gantry	11/8/2024			
5.C203	Substation Materials	11/29/2024			
5.8322	Mechanical Construction - WT Area	12/3/2024			
5.8321	Mechanical Construction - Turbines & BOP	1/16/2025			
5.8410	Electrical Construction	1/28/2025			
5.8280	Painting	1/31/2025			
5.8140	Site Finishing	2/5/2025			
5.9230	Electrical Testing	6/7/2026			
5.9250	Performance Testing	6/7/2026			
5.9260	Emissions Testing	6/7/2026			
5.9270	Noise Testing	6/7/2026			
5.9320	Chemical Cleaning	6/7/2026			
5.9330	Steam Blow	6/7/2026			
5.9331	Startup Water	6/7/2026			
5.9340	Lube Oil Flushing	6/7/2026			
5.9341	Hydrolazing	6/7/2026			